

**STATEMENT SHOWING THE PRESENT STATUS OF NIGHT SHELTER FOR URBAN SHELTERLESS TOWN WISE ALONG WITH PHYSICAL AND FINANCIAL PROGRESS**

(Rs In Lakhs)

Sl No.	Name of the Town	Year	Administrative Approval	Estimate cost	Amount Sanctioned	Fund Released	Release Date	UC's received	UC'S Pending	financial progress (as per UC submitted of sanctioned amount)	Physical progress	Remarks
1	Nalbari M.B.	2006-07	8.81	8.80	5.00	5.00	11/7/2007	5.00	0.00	100%	100%	work completed (100 % U.C. submitted)
		2013-14			3.80	3.80	2/28/2014	3.80	0.00			
2	Tihu T.C.	2006-07	8.07	8.07	5.00	5.00	6/15/2007	5.00	0.00	62%	45%	Work under progress
		2013-14			3.07	3.07	2/28/2014	0.00	3.07			
3	Howly T.C.	2006-07	10	5.00 (phase-I)	5.00	5.00	5/13/2008	5.00	0.00	100% (phase-I)	100% (phase-I)	for phase-I (100% UC submitted of released amount)
4	Doomdoma T.C.	2006-07	9.66	9.66	5.00	5.00	2/14/2008	5.00	0.00	100%	100%	work completed (100 % U.C. submitted)
		2013-14			4.66	4.66		4.66	0.00			
5	Lakhipur(C) M.B.	2006-07	9.96	9.96	5.00	5.00	4/13/2007	5.00	0.00	100%	100% (phase-I)	work completed for phase-I (100% UC submitted of released amount)
6	Rangia M.B.	2010-11	10	14.41	5.00	5.00	9/30/2013	5.00	0.00	50%	60%	1st instalment/UC Submitted
		2016-17			5.00	5.00	04/03/17	0.00	5.00			Fund drawn and RTGS to respective account of ULB in this 4-3-017
7	Sorbhog T.C.	2010-11	10	10.00	5.00	5.00	9/30/2013	5.00	0.00	100%	100 % (phase-I)	100 % U.C. of released amount submitted for phase-I
8	Raha T.C.	2011-12	19.98	19.98	9.99	9.99	7/3/2012	9.99	0.00	100%	100%	work completed
		2012-13			9.99	9.99	4/30/2013	9.99	0.00			
9	Tangla T.C.	2011-12	20	20.00	20.00	10.00	4/11/2013	10.00	0.00	100%	100%	work completed (ULB is ask to re-submit UC in proper format)*
		2012-13				10.00	9/30/2013	10.00	0.00			
10	Basugaon T.C.	2011-12	20	20.00	10.00	10.00	10/15/2012	10.00	0.00	100%	100%	work completed (100 % U.C. submitted)
		2012-13			10.00	10.00	4/9/2013	10.00	0.00			
11	Naharkatia T.C.	2011-12	19.94	19.94	9.97	9.97	5/13/2013	9.97	0.00	100%	100%	work completed (ULB is ask to re-submit UC in proper format)*
		2012-13			9.97	9.97	9/30/2013	9.97	0.00			
12	Teok T.C.	2011-12	17.16	17.16	8.58	8.58	10/18/2012	8.58	0.00	100%	100%	work completed (100 % U.C. submitted)
		2012-13			8.58	8.58	5/6/2013	8.58	0.00			
13	Rangapara T.C.	2010-11	10	10.00	5.00	5.00	3/19/2012	5.00	0.00	100%	100%	work completed (100 % U.C. submitted)
		2012-13			5.00	5.00	5/26/2013	5.00	0.00			
14	Bokakhat T.C.	2012-13	20	20.00	10.00	10.00	5/14/2013	10.00	0.00	100%	100%	work completed (100 % U.C. submitted)
		2013-14			10.00	10.00	2/28/2014	10.00	0.00			
15	Bongaigaon M.B.	2012-13	24	24.00	12.00	12.00	4/30/2013	24.00	0.00	100%	100%	work completed (100 % U.C. submitted)

15		2013-14	24	24.00	12.00	12.00	5/13/2015	24.00	0.00	100%	100%	submitted)
16	Kokrajhar T.C.	2009-10	10	10.00	10.00	1.50	4/25/2016	1.50	0.00	30%	100%	1st instalment/UC Submitted
		2016-17				8.50	04/03/17	0.00	8.50			Fund drawn Of Rs. 5.00 and RTGS to respective account of ULB in 4-3-17/ Fund of Rs .3.50 in 27-3-17
17	Tezpur M.B.	2013-14	26.98	25.00 + 1.98	12.47	12.47	5/11/2015	12.47	0.00	45%	95% (approx)	1st instalment/UC Submitted
					14.51	14.51	12/5/2017	0.00	14.51			Fund drawn Of Rs. 14.51 and RTGS to respective account of ULB in 06-03-17
18	Nogaon M.B.	2014-15	20.00	20.00	20.00	*20.00		0.00	20.00	0	not submitted	work started (*funds drawn by concerned D.C. office)
19	Diphu T.C.		20.00	20.00	20.00	20.00	5/2/2015	20.00	0.00	100%	100%	work completed (ULB is ask to re-submit UC in proper format)*
20	Udalguri T.C.		20.00	20.00	20.00	20.00	4/30/2015	20.00	0.00	100%	100%	work completed (ULB is ask to re-submit UC in proper format)*
21	Haflong T.C.		20.00	20.00	20.00	20.00	5/2/2015	0.00	20.00	0	80%	works under progress, <b>Financial achievements -40% as per progress report</b>
22	Barpeta Road	2015-16	20.00	-	20.00	4.00	4/25/2016	0	4.00	0	0	Plans and estimate is yet to be approved (scrutiny)
23	Goalpara		20.00	20.00	20.00	4.00	4/25/2016	0	4.00	0	0	Plans and estimate is yet to be approved (scrutiny)
24	Golaghat		20.00	-	20.00	4.00	4/25/2016	0	4.00	0	0	Technical sanctioned has been accorded
26	Sivsagar		20.00	20.00	20.00	4.00	4/25/2016	0	4.00	0	0	Plans and estimate is yet to be approved (scrutiny)
25	N. Lakhimpur	2015-16	20.00	20.00	20.00	4.00	04/03/17	4.00	0.00	20%	25%	1st instalment/UC Submitted
		2016-17				16.00	12/5/2017	0.00	16.00			Fund drawn Of Rs. 16.00 and RTGS to respective account of ULB in 04-03-17
	<b>TOTAL</b>				<b>395.08</b>	<b>335.59</b>		<b>252.51</b>	<b>103.08</b>			