

**STATEMENT SHOWING THE PRESENT STATUS OF NIGHT SHELTER FOR URBAN SHELTERLESS TOWN WISE ALONG WITH PHYSICAL AND FINACIAL PROGRESS
as on 21/10/2022**

(Rs In Lakhs)

Sl No.	Name of the Town /Implementing Agency	Year of sanction	Adminstrative Approval	Estimated cost	Amount Sanctioned	Fund Released	Release Date	UC's received	UC'S Pending	Financial progress (as per UC submitted of sanctioned amount)	Physical progress	Remarks
1	Nalbari M.B.	2006-07	8.81	8.80	5.00	5.00	07-11-2007	5.00		100%	100%	work completed (100 % U.C. submitted)
		2013-14			3.80	3.80	28-02-2014	3.80				
2	Doomdoma T.C.	2006-07	9.66	9.66	5.00	5.00	14-02-2008	5.00		100%	100%	work completed (100 % U.C. submitted)
		2013-14			4.66	4.66		4.66				
3	Raha T.C.	2011-12	19.98	19.98	9.99	9.99	03-07-2012	9.99		100%	100%	work completed (100 % U.C. submitted)
		2012-13			9.99	9.99	30-04-2013	9.99				
4	Basugaon T.C.	2011-12	20.00	20.00	10.00	10.00	15-10-2012	10.00		100%	100%	work completed (100 % U.C. submitted)
		2012-13			10.00	10.00	09-04-2013	10.00				
5	Teok T.C.	2011-12	17.16	17.16	8.58	8.58	18-10-2012	8.58		100%	100%	work completed (100 % U.C. submitted)
		2012-13			8.58	8.58	06-05-2013	8.58				
6	Rangapara T.C.	2010-11	10.00	10.00	5.00	5.00	19-03-2012	5.00		100%	100%	work completed (100 % U.C. submitted)
		2012-13			5.00	5.00	26-05-2013	5.00				
7	Bokakhat T.C.	2012-13	20.00	20.00	10.00	10.00	14-05-2013	10.00		100%	100%	work completed (100 % U.C. submitted)
		2013-14			10.00	10.00	28-02-2014	10.00				
8	Bongaigaon M.B.	2012-13	24.00	24.00	12.00	12.00	30-04-2013	24.00		100%	100%	work completed (100 % U.C. submitted)
		2013-14			12.00	12.00	13-05-2015					
9	Diphu TC	2014-15	20.00	20.00	20.00	20.00	02-05-2015	20.00		100%	100%	Work completed, (100% UC submitted)
10	Rangia M.B.	2010-11	10.00	14.71	5.00	5.00	30-09-2013	5.00		100%	100%	Work completed, (100% UC submitted)
		2016-17			5.00	5.00	12-05-2017	5.00				
11	Kokrajhar MB	2009-10	10.00	10.00	1.50	1.50	25-04-2016	1.50		100%	100%	Work completed, (100% UC submitted)
		2016-17			8.50	8.50	12-05-2017	8.50				
12	Howly T.C.	2006-07	10.00	5.00 (phase-I)	5.00	5.00	13-05-2008	5.00		100% (phase-I)	100% (phase-I)	For phase-I (100% UC submitted of released amount)
13	Lakhipur(C) M.B.	2006-07	9.96	9.96	5.00	5.00	13-04-2007	5.00		100%	100% (phase-I)	Work completed for phase-I (100% UC submitted of released amount)

Sl No.	Name of the Town /Implementing Agency	Year of sanction	Adminstrative Approval	Estimated cost	Amount Sanctioned	Fund Released	Release Date	UC's received	UC'S Pending	Financial progress (as per UC submitted of sanctioned amount)	Physical progress	Remarks
14	Sorbhog T.C.	2010-11	10.00	10.00	5.00	5.00	30-09-2013	5.00		100%	100% (phase-I)	100 % U.C. of released amount submitted for phase-I
15	Udalguri TC	2014-15	20.00	20.00	20.00	20.00	30-04-2015	20.00		100%	100%	Work completed, (100% UC submitted)
16	Tangla TC	2011-12	20.00	20.00	10.00	10.00	11-04-2013	10.00		100%	100%	Work completed, (100% UC submitted)
		2012-13			10.00	10.00	30-09-2013	10.00				
17	Tezpur M.B.	2013-14	26.98	25.00 + 1.98	12.47	12.47	11-05-2015	12.47		100%	100%	Work completed, (100% UC submitted)
		2016-17			14.51	14.51	06-03-2017	14.51				
18	Naharkatia TC	2011-12	19.94	19.94	9.97	9.97	13-05-2013	9.97		100%	100%	Work completed, (100% UC submitted)
		2012-13			9.97	9.97	30-09-2013	9.97				
19	Tihu T.C.	2006-07	8.07	8.07	5.00	5.00	15-06-2007	5.00		62%	80%	UC not received for an amount of Rs. 3.07 lakhs
		2013-14			3.07	3.07	28-02-2014		3.07			
20	Haflong T.C.	2014-15	20.00	20.00	20.00	20.00	02-05-2015	20.00		100%	100%	Work completed, (100% UC submitted)
21	Barpeta Road MB	2015-16	20.00	-	20.00	4.00	31-03-2016	4.00		20%	20%	UC of released amount of Rs. 4.00 lakh submitted to Govt. DD, T&CP, Barpeta is requested to instruct the ULB to contact Mission Director, DAY-NULM to convert the project to Day NULM or complete the work utilizing their own source of fund.
22	Goalpara MB	2015-16	20.00		20.00	4.00	31-03-2016	4.00		20%	80%	UC of released amount of Rs. 4.00 lakh submitted to Govt. DD, T&CP, Goalpara is requested to instruct the ULB to contact Mission Director, DAY-NULM to convert the project to Day NULM or complete the work utilizing their own source of fund.

Sl No.	Name of the Town /Implementing Agency	Year of sanction	Administrative Approval	Estimated cost	Amount Sanctioned	Fund Released	Release Date	UC's received	UC'S Pending	Financial progress (as per UC submitted of sanctioned amount)	Physical progress	Remarks
23	Golaghat MB	2015-16	20.00	-	20.00	4.00	31-03-2016					Fund refunded into the state exchequer due to non-utilization.
24	Sivsagar MB	2015-16	20.00		20.00	4.00	31-03-2016					Fund refunded into the state exchequer for non-utilization.
25	N. Lakhimpur MB	2015-16	20.00	20.00	20.00	4.00	31-03-2016	4.00		80%	100%	Work completed, UC for Rs. 18.00 lakh submitted to Govt & Rs. 2.00 lakh also refunded into the state exchequer as the work is allocated 10% below
		2016-17				16.00	04-03-2017	14.00				
Total					399.59	335.59		322.52	3.07			

Note : Nagaon- Fund drawn by concerned DC office of Rs. 20.00 lakhs. Progress report not yet submitted.