

Statement of the status of the projects under Urban Infrastructure Development Scheme for Small and Medium Towns (UIDSSMT) under JNNURM in Assam

Rs. in lakhs

Sl. No.	Project	Year of sanction	Total sanctioned amount	Eligible Central Share (90%)	Eligible State Share (10%)	Central Share received by the GOA			Fund drawn by the SLNA			Fund released to the ULB				Present status of Project
						Projects	Incentive (1.5%)	Total	Central Share	State Share	Total	Central Share	Incentive	State Share	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	19
1	Titabar Storm Water Drainage.	2006-07	828.85	745.97	82.89	745.97	12.43	758.40	758.40	82.89	841.29	745.97	12.43	82.89	841.29	completed.
2	Pathsala Storm Water Drainage.	2006-07	503.05	452.75	50.31	452.75	7.55	460.30	460.30	50.30	510.60	452.75	7.55	50.30	510.60	completed.
3	Bokakhat Storm Water Drainage.	2006-07	545.73	491.16	54.57	491.17	8.19	499.36	499.36	54.56	553.92	491.17	8.19	54.56	553.92	completed.
4	Lakhipur (Cachar) Storm Water Drainage.	2007-08	632.10	568.89	63.21	538.19	9.48	547.67	547.67	63.21	610.88	538.19	9.48	63.21	610.88	completed.
5	Hojai Storm Water Drainage.	2007-08	992.98	893.682	99.30	893.68	14.90	908.58	908.58	99.30	1007.88	893.68	14.90	99.30	1007.88	completed.
6	Dhekiajuli Storm Water Drainage.	2007-08	722.88	650.592	72.29	650.59		650.59	650.59	72.29	722.88	650.59		72.29	722.88	completed.
7	Morigaon Storm Water Drainage.	2008-09	423.77	381.39	42.38	381.39		381.39	381.39	42.38	423.77	381.39		42.38	423.77	completed.
8	Hamren Storm Water Drainage	2008-09	226.47	203.82	22.65	203.82		203.82	203.82	22.65	226.47	203.82		22.65	226.47	completed.
9	Chabua Storm Water Drainage	2008-09	226.91	204.22	22.69	204.22		204.22	204.22	22.69	226.91	204.22		22.69	226.91	completed.
10	Gossaigaon Storm Water Drainage.	2008-09	201.98	181.78	20.20	181.78		181.78	181.78	20.20	201.98	181.78		20.20	201.98	completed.
11	Barpeta Road Storm Water Drainage.	2008-09	328.57	295.71	32.86	295.71		295.71	295.71	32.86	328.57	295.71		32.86	328.57	completed.
12	Lanka Storm Water Drainage.	2008-09	399.11	359.20	39.91	359.20		359.20	359.20	39.91	399.11	359.20		39.91	399.11	completed.

Sl. No.	Project	Year of sanction	Total sanctioned amount	Eligible Central Share (90%)	Eligible State Share (10%)	Central Share received by the GOA			Fund drawn by the SLNA			Fund released to the ULB				Present status of Project
						Projects	Incentive (1.5%)	Total	Central Share	State Share	Total	Central Share	Incentive	State Share	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	19
13	Lakhipur(Goalpara) Storm Water Drainage.	2008-09	264.18	237.76	26.42	237.76		237.76	237.76	26.42	264.18	237.76		26.42	264.18	completed.
14	Howraghat Storm Water Drainage.	2008-09	262.75	236.48	26.28	236.39		236.39	236.39	26.28	262.67	236.39		26.28	262.67	completed.
15	Digboi Storm Water Drainage.	2008-09	1074.97	967.47	107.50	922.14	16.12	938.26	938.26	107.50	1045.76	922.14	16.12	107.5	1045.76	completed.
16	Basugaon Storm Water Drainage.	2008-09	756.09	680.48	75.61	680.48	11.34	691.82	691.82	75.61	767.43	680.48	11.34	75.61	767.43	completed.
17	Maibong Storm Water Drainage.	2008-09	492.61	443.35	49.26	443.35	7.39	450.74	450.74	49.26	500.00	443.35	7.39	49.26	500.00	completed.
18	Udalguri Storm Water Drainage.	2008-09	743.50	669.15	74.35	669.15	11.15	680.30	680.30	74.35	754.65	669.15	11.15	74.35	754.65	completed.
19	Simaluguri Storm Water Drainage.	2008-09	667.74	600.97	66.77	600.97	10.02	610.99	610.99	66.77	677.76	600.97	10.02	66.77	677.76	Completed.
20	Hojai Water Supply Scheme.	2006-07	1055.55	950.00	105.56	950.00	15.83	965.83	965.83	105.56	1071.39	950.00	15.83	105.56	1071.39	Completed.
21	Jorhat Storm Water Drainage.	2008-09	1592.42	1433.18	159.24	1433.18	23.89	1457.07	1457.07	159.24	1616.31	1433.180	23.89	159.24	1616.31	Completed
22	Lakhipur (Cachar) Water Supply Scheme.	2007-08	815.88	734.292	81.59	653.40	0.50	653.90	653.90	81.59	735.49	653.40	0.50	81.59	735.49	94% progress.
23	Hailakandi Storm Water Drainage.	2007-08	783.64	705.276	78.36	668.391	11.75	680.141	560.66	78.36	639.02	548.91	11.75	78.36	639.02	83% progress.
24	Sarthebari Storm Water Drainage.	2007-08	274.14	246.726	27.41	123.36	4.11	127.47	127.47	27.41	154.88	123.36	4.11	27.41	154.88	34.78% progress.
25	Lala Storm Water Drainage.	2008-09	612.21	550.99	61.22	275.49	7.96	283.45	283.45	61.22	344.67	275.49	7.96	61.22	344.67	62.32% progress.

Sl. No.	Project	Year of sanction	Total sanctioned amount	Eligible Central Share (90%)	Eligible State Share (10%)	Central Share received by the GOA			Fund drawn by the SLNA			Fund released to the ULB				Present status of Project
						Projects	Incentive (1.5%)	Total	Central Share	State Share	Total	Central Share	Incentive	State Share	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	19
26	Barpeta Storm Water Drainage.	2008-09	1940.08	1555.38	187.20	842.38	28.08	870.46	869.96	68.60	938.56	841.88	28.08	68.6	938.56	60% progress.
27	Gauripur Storm Water Drainage.	2008-09	547.64	492.88	54.76	246.44	8.21	254.65	254.65	54.76	309.41	246.440	8.21	54.76	309.41	49.34% progress.
28	Sapatgram Storm Water Drainage.	2008-09	565.06	508.55	56.51	254.28	8.48	262.76	262.76	56.51	319.27	254.280	8.48	56.51	319.27	40% progress.
29	Dhubri Storm Water Drainage.	2008-09	710.17	639.15	71.02	319.58	9.23	328.81	328.81	71.02	399.83	319.58	9.23	71.02	399.83	50% progress.
30	Dergaon Storm Water Drainage.	2008-09	1660.36	1494.32	166.04	1469.35	21.58	1490.93	768.74	166.04	934.78	747.160	21.58	166.04	934.78	62% progress.
Grand Total			20851.39	18575.56	2078.36	16424.55	248.19	16672.74	15830.58	1959.74	17790.32	15582.39	248.19	1959.74	17790.32	